BRUHAT BANGALURU MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of the work	Providing street lights and fittings in Bagualagunte in ward no 14.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ /1 -1 , Dt:
3	Head Of Account	P1771 Zone works –POW works
4	Work Order No & Date	EE/DD/WO/000016/18-19 Dt: 23.07.2018.
5	Name Of the Contractor	M/s Chethan Electricals,
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	60 Days
7	Measurement Recorded in	M.B No:5127 Page No:512689 to 512700
8	Check Measurement of the AEE/EE/on	M.B No:5127 Page No:512689 to 512700
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K .N. Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.20,00,000/-	Rs.1336963/-		Rs.663037/-

1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.

K.N. Babu
Asst/Junior Engineer.

Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Executive .Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.

Scanned by CamScanner